

**Project Status:** The Project become operational in Apr 2015 and was commissioned in Aug 2015. Approximately 106k of funds remain in the grant. Remaining work on the project includes some road and ditch maintenance in the spring of 2016 and final site restoration and de-mob.

<b>As of Nov. 30, 2013</b>	<b>Budget</b>	<b>Expenditures</b>
Renewable Energy Funding	\$2,352,700.00	\$1,847,547.43
Other State Funding	\$0.00	\$0.00
<b>Total State</b>	<b>\$2,352,700.00</b>	<b>\$1,847,547.43</b>
Required Local Match	\$520,000.00	\$466,828.24
Federal Grant Funding	\$0.00	\$0.00
<b>Total Project Costs</b>	<b>\$2,872,700.00</b>	<b>\$2,314,375.67</b>