

Project Status: Plans were submitted for AEA review in November 2014. Switchgear and hydro turbine specs were submitted for review in November 2014. The business & operating plan, cost estimate and engineers energy estimate were submitted for review in January 2015.

As of January 2016 the City is completing final revisions to the Phase II drawings to simplify the project and increase the available head slightly. Construction is expected to resume in 2016.

As of Nov. 30, 2013	Budget	Expenditures
Renewable Energy Funding	\$2,988,000.00	\$1,361,438.85
Other State Funding	\$312,000.00	\$57,406.83
Total State	\$3,300,000.00	\$1,418,845.68
Required Local Match	\$20,000.00	\$700.00
Federal Grant Funding	\$0.00	\$0.00
Total Project Costs	\$3,320,000.00	\$1,419,545.68