

funds will be allocated to Southeast Conference for management of the work under this grant. Southeast Conference will submit cost reimbursement invoices through KWETICO to the Alaska Energy Authority, for both Southeast Conference in-house expenses and expenditures it has made on behalf of KWETICO in the discharge of its responsibilities under this grant.

Project Status: In permitting. Public meetings to comment on the DEIS were held in Kake & Pertersburg in January 2015. The final ROD is expected in early 2016. SEAPA then anticipates moving into Final Design, for a shovel ready project. IPEC would like to divert some of the KPI funding toward a small hydroelectric project on Gunnuck Creek. There is no construction funding yet for KPI. A recent grant amendment was issued calling for a participant meeting after the ROD has been issued.

As of Nov. 30, 2013	Budget	Expenditures
Renewable Energy Funding	\$2,990,000.00	\$1,377,348.10
Other State Funding	\$0.00	\$0.00
Total State	\$2,990,000.00	\$1,377,348.10
Required Local Match	\$0.00	\$0.00
Federal Grant Funding	\$0.00	\$0.00
Total Project Costs	\$2,990,000.00	\$1,377,348.10