Chuniixsax Creek Hydroelectric

Grantees City of Atka (Local Government)

Technology TypeHYDRORegionAleutiansAEDG Project Code10060

REF Grants Received

Round	App	Grant Title	Grant #	AEA Project #	Phase	Start Date	End Date	Status
1	58	Chuniisax Creek Hydroelectric	2195376	407033	Construction	8/20/08	12/31/13	Closed
		Construction						

Grant 2195376: Chuniisax Creek Hydroelectric Construction

Project Scope: The project is to complete the final design, permitting and construction of a hydroelectric project, which is 45% complete, on Chuniisax Creek for the City of Atka. The final dam design will be completed first. The remaining elements to be constructed include: dam with intake, penstock, transmission line from existing powerhouse to the City, new controls and interface to diesel plant, and commissioning.

Project Status: The hydroelectric project is complete and began providing power to the community as of December 23, 2012.

As of Nov. 30, 2013	Budget	Expenditures
Renewable Energy Funding	\$996,000.00	\$996,000.00
Other State Funding	\$0.00	\$0.00
Total State	\$996,000.00	\$996,000.00
Required Local Match	\$1,918,891.00	\$1,953,836.59
Federal Grant Funding	\$0.00	\$0.00
Total Project Costs	\$2,914,891.00	\$2,949,836.59