Chignik Lagoon Hydroelectric

Grantees Chignik Lagoon Village Council (Government Entity - Tribal Council), Chignik Lagoon Power Utility

(Utility-Government)

Technology TypeHYDRORegionBristol BayAEDG Project Code10017

REF Grants Received

| Round | App | Grant Title | Grant # | AEA Project # | Phase | Start Date | End Date | Status |
|-------|------|------------------------------|---------|----------------------|--------------|-------------------|-----------------|--------|
| 1 | 14 | Chignik Lagoon Hydroelectric | 2195389 | 407036 | Final Design | 8/20/08 | 6/30/13 | Closed |
| | | Final Design | | | | | | |
| 5 | 836 | Packer's Creek Hydroelectric | 7050836 | 407091 | Construction | 7/1/12 | 12/31/15 | Active |
| | | Project | | | | | | |
| 7 | 1036 | Packers Creek Hydroelectric | 7071036 | 407091 | Construction | 7/1/14 | 12/31/15 | Active |
| | | Project Phase II | | | | | | |

Grant 2195389: Chignik Lagoon Hydroelectric Final Design

Project Scope: This project is to complete permitting and final design of a hydroelectric project on Packers Creek. Surveying, stream gauging, geology investigation, construction cost estimate, turbine and generator performance specifications, and controls performance specifications will also be completed.

Project Status: The portion of the project is complete. This grant will be closed with the phase 2 grant 7050836. Permitting and final design are completed

| As of Nov. 30, 2013 | Budget | Expenditures |
|--------------------------|--------------|--------------|
| Renewable Energy Funding | \$150,000.00 | \$150,000.00 |
| Other State Funding | \$0.00 | \$0.00 |
| Total State | \$150,000.00 | \$150,000.00 |
| Required Local Match | \$0.00 | \$0.00 |
| Federal Grant Funding | \$0.00 | \$0.00 |
| Total Project Costs | \$150,000.00 | \$150,000.00 |

Grant 7050836: Packer's Creek Hydroelectric Project

Project Scope: The grant is to fund construction of the 177 kW run-of-river Packers Creek Hydroelectric Project to serve the community of Chignik Lagoon. The project features include a 9-foot tall concrete dam/intake structure, a 3,260 foot long penstock and access trail, a powerhouse, and a 1,750 foot long overhead power line to connect to the existing electrical distribution system.

Project Status: The Project become operational in Apr 2015 and was commissioned in Aug 2015. Approximately 20k of funds remain in the grant.

| As of Nov. 30, 2013 | Budget | Expenditures |
|----------------------------|----------------|----------------|
| Renewable Energy Funding | \$1,993,496.00 | \$1,993,496.00 |
| Other State Funding | \$0.00 | \$0.00 |
| Total State | \$1,993,496.00 | \$1,993,496.00 |
| Required Local Match | \$523,000.00 | \$523,000.00 |
| Federal Grant Funding | \$0.00 | \$0.00 |
| Total Project Costs | \$2,516,496.00 | \$2,516,496.00 |

Grant 7071036: Packers Creek Hydroelectric Project Phase II

Project Scope: Supplemental grant funding to complete construction of the Packers Creek Hydroelectric Project.