Unalakleet Wind Farm

Grantees Unalakleet Valley Electric Co (Utility-Cooperative)

Technology TypeWIND TO HEATRegionBering StraitsAEDG Project Code10053

REF Grants Received

Round	App	Grant Title	Grant #	AEA Project #	Phase	Start Date	End Date	Status
1	50	Unalakleet Wind Farm	2195401	410031	Construction	8/20/08	12/31/11	Closed
		Construction						

Grant 2195401: Unalakleet Wind Farm Construction

Project Scope: The project is to install six NW100 wind turbines in Unalakleet. It was designed along with a new powerhouse through the Rural Power System Upgrades (RPSU) program. The project has a fast acting boiler tied into the diesel heat recovery loop.

Project Status: The project is fully commissioned and operating as designed. Total project costs (including CDQ contribution) were closer to \$6 million. The project is closed out.

As of Nov. 30, 2013	Budget	Expenditures
Renewable Energy Funding	\$4,000,000.00	\$4,000,000.00
Other State Funding	\$0.00	\$0.00
Total State	\$4,000,000.00	\$4,000,000.00
Required Local Match	\$164,340.00	\$201,492.00
Federal Grant Funding	\$0.00	\$0.00
Total Project Costs	\$4,164,340.00	\$4,201,492.00